

STATINTL

19 August 1971

MEMORANDUM FOR THE RECORD

SUBJECT: Report on Moveable Shelving Project Meeting on 8/19/71

The regularly scheduled Wednesday meeting regarding the Moveable Shelving Project progress was postponed until Thursday in order for the contractor to have Bay 2, Section 3 completed and to give the A&RC sufficient time to put boxes on the shelves in this section. The following were present at the meeting:

STATINTL

C/Using Service
D/C, Using Service
Project Officer, Using Service
Project Officer, Using Service
Engineering Office,
Facilities Engineer
C/Records Administration Branch
D/C, Support Services Staff
Records Administration Branch
Representative
Representative
Local Representative
Supplier
Contractor

STATINTL

STATINTL

STATINTL

STATINTL

The purpose of this meeting was to test Section 3 which was agreed at the meeting of 11 August would be the test section, and if it worked all future sections would be erected in the same manner.

STATINTL

STATINTL

STATINTL

The group assembled in the main aisle adjacent to Section 3. [REDACTED] opened the meeting by asking [REDACTED] to push some buttons. [REDACTED] pushed the button, and all rows operated in one direction, but when he tried to reverse them it did not work. [REDACTED] also pushed the buttons and attempted to move the shelves, and all with the same results.

STATINTL

There were three reasons explained by [REDACTED] engineers for the failure: (1) The secondary safety would jump off, (2) The connection in the overhead arm extenders came loose and (3) There was a short circuit somewhere in the system that couldn't be explained.

STATINTL

The meeting was then postponed until 31 August to give the contractor time to correct these deficiencies, and the A&RC would have at least one week for testing.

STATINTL

[REDACTED]
C/Using/Service